

NTP 3/11/2021	August					September				October				November					December			
	2-Aug	9-Aug	16-Aug	23-Aug	30-Aug	6-Sep	13-Sep	20-Sep	27-Jun	4-Oct	11-Oct	18-Oct	25-Oct	1-Nov	8-Nov	15-Nov	22-Nov	29-Nov	6-Dec	13-Dec	20-Dec	27-Dec
Baseline 1 (North)	Substantially Complete																					
Baseline 2 (North)	200' of Minor Touch Up In Canal End Needed - Smaller Rig Needed (Date TBD)																					
Baseline 3 (North)	Substantially Complete																					
Baseline 4 (North)	Substantially Complete																					
Baseline 5 (North)	Substantially Complete																					
Baseline 6 (North)	200' of Minor Touch Up In Canal End Needed - Smaller Rig Needed (Date TBD)																					
Baseline 7 (North)	█	█	█	█	█																	
Baseline 1 (South)	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█				
Baseline 2 (South)		█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█				
Baseline 3 (South)		█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█				
Baseline 4 (South)		█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█				
Baseline 5 (South)		█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█				
Demobilization																			█			

Required Contract Completion Date: March 6, 2022.

**Note: Optimistic but realistic schedule. Subject to change for acts of God, field conditions, etc.**