

NTP 3/11/2021	September		October				November					December			
	20-Sep	27-Jun	4-Oct	11-Oct	18-Oct	25-Oct	1-Nov	8-Nov	15-Nov	22-Nov	29-Nov	6-Dec	13-Dec	20-Dec	27-Dec
Baseline 1 (North)	Substantially Complete														
Baseline 2 (North)															
Baseline 3 (North)	Substantially Complete														
Baseline 4 (North)	Substantially Complete														
Baseline 5 (North)	Substantially Complete														
Baseline 6 (North)															
Baseline 7 (North)															
Baseline 1 (South)															
Baseline 2 (South)															
Baseline 3 (South)															
Baseline 4 (South)															
Baseline 5 (South)															
Demobilization															

Required Contract Completion Date: March 6, 2022.

Note: Optimistic but realistic schedule. Subject to change for acts of God, field conditions, etc.

BRANCEDiversified

Isle of Palms

	Week of September 20th - 26th						
	M	Tu	W	Th	F	Sa	Su
	20-Sep	21-Sep	22-Sep	23-Sep	24-Sep	25-Sep	26-Sep
Barge 1 (Kory) - Baseline 2 - Between Cordgrass Inlet & Tideview Dr							
Barge 2 (Mike) - Baseline 1 - IOP South & Marsh							
Barge 3 (Jason) - Baseline 4 - Between Tradewind Dr & Coquina Dr							
	Week of September 27th - October 3rd						
	M	Tu	W	Th	F	Sa	Su
	27-Sep	28-Sep	29-Sep	30-Sep	1-Oct	2-Oct	3-Oct
Barge 1 (Kory) - Baseline 2 - Between Cordgrass Inlet & Tideview Dr							
Barge 2 (Mike) - Baseline 1 - IOP South & Marsh							
Barge 3 (Jason) - Baseline 4 - Between Tradewind Dr & Coquina Dr							