

## Dredging Inspection Field Report

### **Site Observations**

Date:11/10	/2021	Field Engineer:	Mike Triano	
Weather Conditions:	Breezy, Overcast		Temperature:	70s
Wood Project Number:	2402210005.01.01	Client: Isle	e of Palms	
Contractor: <u>Branch</u>	Diversified (BDI)	Foreman Onsit	e: <u>Brett Tucker &amp; La</u>	nce Young
Item	Observations			Photo
Crew Size & Location	intracoastal. The 30' X 80 50' X 100'+ Hopper barge Barges are located east o One 20' Wide push barge	off to the large ~ 50' X ' Barge is used to unloa e is used to transport n f Baseline 1 in the Intra e actively dredging Base le barge back and forth ge Hopper barges to th	100' + Hopper barge in the ad the smaller barges. The naterial to DMMA. Both acoastal: Southern IOP. eline 3 – South IOP n from Baseline 3 – South he DMMA	
Equipment on Site	Same as Crew size, 1 mec	Same as Crew size, 1 mechanical dredge (excavators) plus 2 barges		
Work Completed	Majority of Northern IOP Canals. *Portions of Baseline 1, 2, 3, 4 and 5 Southern IOP CanalsBDI advised dredging occurs in two phases: on the way in for access & removal of top layer of sediment and on the way out for getting canal to specified grade. This is true for all canals that barges cannot initially access.			
Work Underway	Actively Dredging Baselin	Actively Dredging Baseline 3 South IOP.		See Map
Materials on Site	Stored in ~100' + X 50' Ho Baseline 1: South IOP.	opper barge moored in	the intracoastal. East of	Photo: 1 & 3
Manatee Observer	<u> </u>	All crew on barges were advised to keep eye out for Manatees - signs posted on northern and southern canals.		Photos: 4
Turbidity Monitoring	Monitoring Reading: *** Monitoring Reading: ***			Photos: 5 (To be provided)
Dewatering	Lance advised dewatering bottom of containers. Lar therefore sediment/water	nce advised inner canal	s are mixing zones and	
Dredging	Mechanical			



## wood.

Offloading Location	Large ~50' -100' + Hopper barge- east of Baseline 1: Southern IOP.		
	BDI advised that trips to Reed Island DMMA are taken once these large barges are full, that usually occurs once a day.	Photo: 1	
Posted Permit			
	Permits are not posted. BDI was provided with additional copies.		
Other	See Additional Comments Below		

\*BDI will return to Canals to clean up survey identified high spots\*

#### **Additional Notes**

#### **Projected Schedule:**

- BDI indicated that **Baseline 3 in the South IOP is the final canal to be completed**. Conversation with operator and Lance Young indicated this Baseline will be finished in two weeks.
- Lance Young indicated that he will schedule a survey over the entire project once Baseline 3 South IOP is completed to determine areas that need to be re-visited.

#### Anticipated Obstacles to Meeting Schedule:

- Equipment malfunctioning / no operator to dig / Barges at Idle.
- Displaced material causing contractor to re-work areas to correct high spots.

#### Engineer's Notes:

- Lance indicated they put a team together to reach the tight spots at the end of Baseline 2 and 6 in the northern IOP canals and dredged them to grade.
- Inspection was able to be completed in person with Lance Young and Brett Tucker in attendance.
- Depths were gauged within Baseline 3 using fathometer attached to 20' skiff to track progress within canal at the time of the inspection.
- BDI indicated that they contracted surveying firm other than Arc to perform survey for Southern IOP baselines. Lance indicated that this was done to compare a third set of data with their own data from barge counts, and Arc's surveying data.


Field Engineer Signature:


Minhand

Date: <u>11/10/2021</u>

# wood.


#### Maps: Red is completed Work Blue is Work to be completed \*BDI will return to Canals to clean up survey identified high spots







### Photograph Log:





<b>Photo 3:</b> 20' Push-Barge and Tug within Baseline 3 South IOP.
<b>Photo 4:</b> Entrance to South IOP canals – Manatee Sign and Turbidity Curtain visible in background.
<b>Photo 5:</b> 11/10/2021 Turbidity Monitoring form.