

Dredging Inspection Field Report

Site Observations

Date:6/1	L/2021 Field Engineer: Mike Triano	
Weather Conditions:	Partly Sunny Temperature: 80s and Wi	ndy
Wood Project Number:	2402210005.01.01 Client: Isle of Palms	
Contractor: Brar	nch Diversidied (BDI) Foreman Onsite: <u>Angel Guzman</u>	
Item	Observations	Photo
Crew Size	 One 20' wide barge dredging at time of inspection within the IOP District. One additional 20' wide barge was dredging a portion of the "Autobahn Canal," adjacent to the Mooring Canals. Two tugs to move the barges back and forth. One 26' Thruster Barge – Not actively dredging at the time of the inspection One ~ 50' X 100' + Hopper barge staged in intracoastal east of mooring canals used to transport material to DMMA. Angel's ~20' aluminum boat The 30' x 80' barge, typically located at Station 18, Baseline 1, was moored off to the large Hopper barge in the intracoastal at the time of the inspection. This barge was still being used to unload the smaller barges. 	Photo: 1, 2, 6
Location of Crew	 20' Wide barge located: actively dredging Baseline 6 IOP 26' Wide Thruster barge: not actively dredging at the time of the inspection 20' Wide barge located: Actively dredging in "Autobahn Canal" One ~ 50' X 100' + Hopper barge staged in intracoastal east of mooring canals. The 30' x 80' barge, typically located at Station 18, Baseline 1, was moored off to the large Hopper barge in the intracoastal at the time of the inspection. This barge was still being used to unload the smaller barges. Angel's ~20' aluminum boat roams throughout 	Photo: 1, 2, 6 See Map
Equipment on Site	Same as Crew size, 4 mechanical dredges (excavators), and the inactive 26' Thruster Barge	Photos: 1, 2, 6
Work Completed	S Baseline 1 from POB to ~ Station 31 Majority of N Baseline 1 to terminus - High spots remain: BDI indicated that any high spots identified will be corrected to the proper depth. Mooring Canals Portions of N Baseline 2, 3, 4, 5, & 6 BDI indicated that the Mooring Canals are now fully completed. BDI indicated that the Autobahn Canal would take approximately 2 days to finish.	See Map



wood.

	DDI advised declaration accurate to the set of the set	
	BDI advised dredging occurs in two phases: on the way in for access & removal of top layer of sediment and on the way out for getting canal to	
	specified grade. This is true for all canals that barges cannot initially	
	access.	
Work Underway	Dredging of Baseline 6 within the IOP District	
·····	Dredging of Autobahn Canal outside of the IOP District	See Map
		eee map
Materials on Site	Stored in ~100'+ long X 50' wide Hopper barge and One 30' x 80' barge.	
	Both barges were moored in the intracoastal at the time of the inspection.	
	The 30' x 80' barge, typically located at Station 18, Baseline 1, was moored	
	off to the large Hopper barge in the intracoastal at the time of the	
	inspection. This barge was still being used to unload the smaller barges.	Photo: 6
	Angel advised that trips to the DMMA are taken once these large	
	bargesare full, but that usually occurs once a day.	
Manatee Observer	All crew on barges were advised to keep eye out for Manatees - signs	
	posted on northern and southern canals.	Photos: 4
Turbidity Monitoring	0800 reading was 6.45 NTU	
	1200 reading was 11.50 NTU – taken at the time of the inspection.	
		Photos: 3
	Barrier was open at the time of the inspection.	
Dewatering	Lance advised dewatering does not occur - drain holes are located in	N1 / A
	bottom of containers. Lance advised inner canals are mixing zones and	N/A
Duda'aa	therefore sediment/water returning to canals are not of concern.	
Dredging	Mechanical	
Offloading Location	Large ~80 -100+ foot storage barge located in the Intracoastal.	
Ornoading Location	Angel advised that there are several barges of this size, and larger that	
	areinterchanged once full.	
	The 30' x 80' barge, typically located at Station 18, Baseline 1, was moored	
	off to the large Hopper barge in the intracoastal at the time of the	Photo: 6
	inspection. This barge was still being used to unload the smaller barges.	
	and the straige has still being used to alload the straight burges.	
	Angel advised that trips to the DMMA are taken once these large bargesare full,	
	but that usually occurs once a day.	
Posted Permit	Permits are not posted. Copies are kept on Angel's boat while dredging	
	operations are taking place.	
Other	Can Additional Comments Balau	
	See Additional Comments Below	

Additional Notes

Projected Schedule:

• Active dredging within Baseline 6 will continue.



- The 26' Thruster Barge, when manned by an operator, will continue to dredge within Baseline 4. Angel indicated that this barge would be able to correct the spots above grade in Baseline 1 once he reviews the survey and identified high spots. He indicated that he was not provided a copy of this survey to review.
- Once the Autobahn Canal is completed, the second 20' wide barge would be placed back within the IOP District to continue dredging in either Baseline 3, 5, or 2.

Anticipated Obstacles to Meeting Schedule:

- Equipment malfunctioning / no operator to dig. The 26' wide thruster barge was not in operation due to there not being an operator to run the dredge.
- The very end of Baseline 3 and Baseline 6 will have to be finished at a later time, current dredges do not have a long enough boom to reach past the two docks at the end of the canals.
- Large vessels blocking access at different intervals, BDI was unable to return to Baseline 5 due to the presence of a large vessel at the beginning of the canal. BDI indicated that they will attempt to contact the owner and request they move before returning to this canal.
- Warmer weather increasing Manatee Traffic

Engineer's Notes:

- Angel indicated that the input of material in Baseline 5 has stabilized. He indicated that he believes it is material falling off from the adjacent banks into the cut line, similarly to the Mooring Canals.
- Angel requested a copy of the Baseline 1 survey and identified high spots in order to delegate a crew to correct these areas to grade.
- BDI indicated that a plan to reach the terminus of Baseline 3 and 6 has yet to be determined.

Field Engineer Signature:


Mulitaso

6/2/2021 Date:

wood.



Maps: Red is completed Work Blue is Work to be completed





Photograph Log:









