

Isle of Palms - Dredging Schedule

**NTP 3/11/2021**

	July			August				September				October				November				December					
	12-Jul	19-Jul	26-Jul	2-Aug	9-Aug	16-Aug	23-Aug	30-Aug	6-Sep	13-Sep	20-Sep	27-Sep	4-Oct	11-Oct	18-Oct	25-Oct	1-Nov	8-Nov	15-Nov	22-Nov	29-Nov	6-Dec	13-Dec	20-Dec	27-Dec
Baseline 1 (North)	Substantially Complete																								
Baseline 2 (North)	█	█																							
Baseline 3 (North)	Substantially Complete																								
Baseline 4 (North)	█	█																							
Baseline 5 (North)	Substantially Complete																								
Baseline 6 (North)	█	█																							
Baseline 7 (North)	█	█	█	█	█	█																			
Baseline 1 (South)	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█				
Baseline 2 (South)				█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█				
Baseline 3 (South)				█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█				
Baseline 4 (South)				█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█				
Baseline 5 (South)				█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█				
Demobilization																						█			

Required Contract Completion Date: March 6, 2022.

Note: Optimistic but realistic schedule. Subject to change for acts of God, field conditions, etc.